

Annexure C

Appendix-XIII

PROFORMA FOR SAFE DRINKING WATER AND SANITARY CONDITION CERTIFICATE

No. 1350

Dated: 16/07/2026

It is certified that an inspection team headed by Rahul Kumar.
(Name of Officers with designation) from Rahul Kumar, (Executive Engineer)
(Name of Department/ Office) inspected the P.H. Division Buxar.
Bal Vikas Kendra, Hiten
(Name & Address of the school) on 13.07.2026 (date of inspection), checked the water test report submitted by the school and found that the school has potable drinking water for students and staff of the institution and is having provision for running water in the toilets and maintaining hygienic sanitation condition in the school building & the campus as per norms prescribed by the Central/ State/ U.T. Govt.

The above is valid for a period of six month only.

Signature with Seal: Rahul
13/07/2026

Name : Executive Engineer
P.H. Div., Buxar

Designation :

Assistant Engineer of
the Govt. Public Health Department (PHED)/
Authorised officer of the Local Body

Name & Address of the Office / Department :

To

The Principal,
Bal Vikas Kendra, Hiten, Parari,
Umrohpur, Buxar.
(Name & Address of the Institution)


* The filled up certificate should be either in Hindi or English. If it is issued in vernacular language, translated notarized version in English be uploaded along with the original vernacular certificate as a single pdf.


Government of Bihar
Public Health Engineering Department
Water Quality Test Report
Division Name: Buxar


Sample Collected by :- Satish chandra Tripathi, Bal Vikash kendra ,Staff.

District-Buxar				Receiving Date	Testing Date	pH	Turb	EC	TDS	TH	Ca	Mg	Cl	Alka.	Fe	NO3	SO4	F	As	Total Coli.	Remarks
Sl.No	Block	Panchayat	Location																		
1	Buxar	Umarpur	Bal Vikash Kendra Hiten, Parari, Umarpur, Buxar	11.07.2026	13.07.2026	7.2	1	73	47	26	24	28	12	22	0.2	5	4	0.2	BDL	Negative	SAFE
				UNIT			NTU	µmho/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l		
				Desirable Limit*		6.5-8.5	1		500	200	75	30	250	200	0.3	45	200	1	0.01		
				max.permissible limit		NR	5		2000	600	200	100	1000	600	1.0	NR	400	1.5	NR		

* BDL - Below detection limit.
* NR - Not relaxation.


13/07/26
Chemist
P.H.Divison, Buxar


13/07/26


13/07/26
Executive Engineer
P.H. Division, Buxar